

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	August 2017												September 2017				October 2017				November 2017																																																											
						30					06					13					20					27					03				10				17				24				01				08				15				22				29				05				12				19				26						
<b>GENERAL REQUIREMENTS</b>						88																				66																				11-Jul-17 A																				09-Nov-17																			
1020	NEW PLANT COMMISSIONING	30	12	11-Jul-17 A	25-Aug-17	NEW PLANT COMMISSIONING																																																																															
1030	PUT NEW PLANT ON-LINE	1	1	29-Aug-17	29-Aug-17	PUT NEW PLANT ON-LINE																																																																															
1040	PLANNED SUBSTANTIAL COMPLETION	1	1	30-Aug-17	30-Aug-17	PLANNED SUBSTANTIAL COMPLETION																																																																															
1010	PUNCH LIST	15	15	31-Aug-17	20-Sep-17	PUNCH LIST																																																																															
1060	CONTRACT SUBSTANTIAL COMPLETION	1	1	11-Sep-17*	11-Sep-17	CONTRACT SUBSTANTIAL COMPLETION																																																																															
1050	PLANNED FINAL COMPLETION	1	1	04-Oct-17	04-Oct-17	PLANNED FINAL COMPLETION																																																																															
1070	CONTRACT FINAL COMPLETION	1	1	09-Nov-17	09-Nov-17	CONTRACT FINAL COMPLETION																																																																															
<b>SITWORK - NEW PLANT</b>						30																				30																				10-Aug-17																				20-Sep-17																			
1110	SITE CONCRETE	10	10	10-Aug-17	23-Aug-17	SITE CONCRETE																																																																															
1180	SITE GAS	5	5	10-Aug-17	16-Aug-17	SITE GAS																																																																															
1170	STONE DRIVES	10	10	24-Aug-17	06-Sep-17	STONE DRIVES																																																																															
1160	BALANCE OF PERMANENT FENCE	5	5	31-Aug-17	06-Sep-17	BALANCE OF PERMANENT FENCE																																																																															
1120	ASPHALT	5	5	07-Sep-17	13-Sep-17	ASPHALT																																																																															
1130	SEEDING	5	5	14-Sep-17	20-Sep-17	SEEDING																																																																															
<b>HEADWORKS STRUCTURE</b>						2																				2																				10-Aug-17																				11-Aug-17																			
1730	DIVISION 10	1	1	10-Aug-17	10-Aug-17	DIVISION 10																																																																															
1780	FLOOR SEALER	1	1	11-Aug-17	11-Aug-17	FLOOR SEALER																																																																															
<b>CLARIFIER SPLITTER BOX</b>						5																				5																				10-Aug-17																				16-Aug-17																			
2150	METALS	5	5	10-Aug-17	16-Aug-17	METALS																																																																															
<b>WEST CLARIFIER</b>						5																				3																				25-May-17 A																				14-Aug-17																			
2280	METALS	5	3	25-May-17	14-Aug-17	METALS																																																																															
<b>EAST CLARIFIER</b>						5																				3																				25-May-17 A																				14-Aug-17																			
2450	METALS	5	3	25-May-17	14-Aug-17	METALS																																																																															
<b>RAS/WAS PUMP STATION</b>						5																				4																				26-May-17 A																				15-Aug-17																			
2590	METALS	5	4	26-May-17	15-Aug-17	METALS																																																																															
<b>SCUM PUMP STATION</b>						2																				2																				10-Aug-17																				11-Aug-17																			
2670	PAINT WETWELL	2	2	10-Aug-17	11-Aug-17	PAINT WETWELL																																																																															
<b>UV/POST AERATION TANK</b>						5																				3																				27-Jun-17 A																				14-Aug-17																			
2830	METALS	5	3	27-Jun-17	14-Aug-17	METALS																																																																															
<b>AEROBIC DIGESTERS</b>						10																				5																				18-Jul-17 A																				16-Aug-17																			
3010	METALS	10	5	18-Jul-17	16-Aug-17	METALS																																																																															
<b>SOLIDS HANDLING BLDG</b>						2																				2																				10-Aug-17																				11-Aug-17																			
3270	DIVISION 10	1	1	10-Aug-17	10-Aug-17	DIVISION 10																																																																															
3390	FLOOR SEALER	1	1	11-Aug-17	11-Aug-17	FLOOR SEALER																																																																															
<b>ADMINISTRATION BLDG</b>						22																				12																				31-Jul-17 A																				25-Aug-17																			
3740	PAINTING	5	3	31-Jul-17 A	14-Aug-17	PAINTING																																																																															
3670	LIGHTS/DIFFUSERS	3	2	08-Aug-17	11-Aug-17	LIGHTS/DIFFUSERS																																																																															
3690	EPOXY FLOORING	5	2	08-Aug-17	11-Aug-17	EPOXY FLOORING																																																																															
3770	ELECTRICAL FINISHES	10	9	08-Aug-17	22-Aug-17	ELECTRICAL FINISHES																																																																															
3760	HVAC FINISHES	10	8	09-Aug-17	21-Aug-17	HVAC FINISHES																																																																															
3750	PLUMBING FINISHES	10	10	10-Aug-17	23-Aug-17	PLUMBING FINISHES																																																																															
3640	ABOVE CEILING INSPECTION	1	1	14-Aug-17	15-Aug-17	ABOVE CEILING INSPECTION																																																																															
3680	BREAKROOM CASEWORK	2	2	14-Aug-17	16-Aug-17	BREAKROOM CASEWORK																																																																															
3710	CERAMIC TILE	3	3	14-Aug-17	17-Aug-17	CERAMIC TILE																																																																															
3720	VCT	3	3	16-Aug-17	21-Aug-17	VCT																																																																															
4080	CORIAN WINDOW SILLS	1	1	17-Aug-17	17-Aug-17	CORIAN WINDOW SILLS																																																																															

█ Actual Level of Effort   
 █ Remaining Work   
 ◆ Milestone   
 ◆ Milestone  
█ Actual Work   
 █ Critical Remaining Work   
 ▾ summary



