

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Gantt Chart																																															
						April 2017				May 2017				June 2017				July 2017				August 2017				September 2017				October 2017				November 2017				December 2017															
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24									
2270	EXTERIOR BOX WALLS	5	5	04-May-17	10-May-17	[Gantt bar: 04-May-17 to 10-May-17]																																															
2290	CLARIFIER MECHANISM	10	10	11-May-17*	24-May-17	[Gantt bar: 11-May-17 to 24-May-17]																																															
2310	ELECTRICAL	10	10	25-May-17	07-Jun-17	[Gantt bar: 25-May-17 to 07-Jun-17]																																															
2330	FRP WEIRS & SCUM BAF	5	5	08-Jun-17	14-Jun-17	[Gantt bar: 08-Jun-17 to 14-Jun-17]																																															
2280	METALS	5	5	22-Jun-17	28-Jun-17	[Gantt bar: 22-Jun-17 to 28-Jun-17]																																															
2320	SCUM PIPING	1	1	06-Jul-17	06-Jul-17	[Gantt bar: 06-Jul-17 to 06-Jul-17]																																															
EAST CLARIFIER		172	60	08-Nov-16	05-Jul-17	[Summary bar: 08-Nov-16 to 05-Jul-17]																																															
2340	EXCAVATION	5	0	08-Nov-16	11-Nov-16 A	[Gantt bar: 08-Nov-16 to 11-Nov-16 A]																																															
2350	UNDERSLAB DIP	3	0	09-Nov-16	15-Nov-16 A	[Gantt bar: 09-Nov-16 to 15-Nov-16 A]																																															
2360	MUDMAT	2	0	16-Nov-16	18-Nov-16 A	[Gantt bar: 16-Nov-16 to 18-Nov-16 A]																																															
2370	BASE SLAB	15	0	21-Nov-16	05-Dec-16 A	[Gantt bar: 21-Nov-16 to 05-Dec-16 A]																																															
2380	WALLS	20	0	15-Mar-17	03-Apr-17 A	[Gantt bar: 15-Mar-17 to 03-Apr-17 A]																																															
2400	LEAK TEST	5	3	10-Apr-17	17-Apr-17	[Gantt bar: 10-Apr-17 to 17-Apr-17]																																															
2490	SCUM PIPING	1	1	13-Apr-17	13-Apr-17	[Gantt bar: 13-Apr-17 to 13-Apr-17]																																															
2410	BACKFILL	8	8	17-Apr-17	27-Apr-17	[Gantt bar: 17-Apr-17 to 27-Apr-17]																																															
2390	LAUNDER SLAB	15	15	20-Apr-17	10-May-17	[Gantt bar: 20-Apr-17 to 10-May-17]																																															
2420	LAUNDER WALLS	10	10	27-Apr-17*	10-May-17	[Gantt bar: 27-Apr-17 to 10-May-17]																																															
2470	EXTERIOR BOX UNDERS	2	2	11-May-17	12-May-17	[Gantt bar: 11-May-17 to 12-May-17]																																															
2430	EXTERIOR BOX SLAB AT	3	3	15-May-17	17-May-17	[Gantt bar: 15-May-17 to 17-May-17]																																															
2440	EXTERIOR BOX WALLS	5	5	18-May-17	24-May-17	[Gantt bar: 18-May-17 to 24-May-17]																																															
2460	CLARIFIER MECHANISM	10	10	25-May-17	07-Jun-17	[Gantt bar: 25-May-17 to 07-Jun-17]																																															
2480	ELECTRICAL	10	10	08-Jun-17	21-Jun-17	[Gantt bar: 08-Jun-17 to 21-Jun-17]																																															
2500	FRP WEIRS & SCUM BAF	5	5	15-Jun-17	21-Jun-17	[Gantt bar: 15-Jun-17 to 21-Jun-17]																																															
2450	METALS	5	5	29-Jun-17	05-Jul-17	[Gantt bar: 29-Jun-17 to 05-Jul-17]																																															
RASWAS PUMP STATION		243	20	06-Jun-16	10-May-17	[Summary bar: 06-Jun-16 to 10-May-17]																																															
2510	EXCAVATION	5	0	06-Jun-16	10-Jun-16 A	[Gantt bar: 06-Jun-16 to 10-Jun-16 A]																																															
2520	MUDMAT	1	0	13-Jun-16	14-Jun-16 A	[Gantt bar: 13-Jun-16 to 14-Jun-16 A]																																															
2530	BASE SLAB	5	0	15-Jun-16	17-Jun-16 A	[Gantt bar: 15-Jun-16 to 17-Jun-16 A]																																															
2540	WALLS	10	0	20-Jun-16	29-Jun-16 A	[Gantt bar: 20-Jun-16 to 29-Jun-16 A]																																															
2550	LEAK TEST	5	0	12-Sep-16	19-Sep-16 A	[Gantt bar: 12-Sep-16 to 19-Sep-16 A]																																															
2560	BACKFILL	5	0	01-Nov-16	03-Nov-16 A	[Gantt bar: 01-Nov-16 to 03-Nov-16 A]																																															
2570	SET PRECAST VAULTS	3	0	26-Dec-16	28-Dec-16 A	[Gantt bar: 26-Dec-16 to 28-Dec-16 A]																																															
2580	PUMPS & FLANGE DIP	6	0	09-Mar-17	16-Mar-17 A	[Gantt bar: 09-Mar-17 to 16-Mar-17 A]																																															
2620	PAINT WETWELL & FLAN	5	5	13-Apr-17	19-Apr-17	[Gantt bar: 13-Apr-17 to 19-Apr-17]																																															
2590	METALS	5	5	20-Apr-17	26-Apr-17	[Gantt bar: 20-Apr-17 to 26-Apr-17]																																															
2610	SUMP PUMPS & PIPING	5	5	27-Apr-17	03-May-17	[Gantt bar: 27-Apr-17 to 03-May-17]																																															
2600	ELECTRICAL	5	5	04-May-17	10-May-17	[Gantt bar: 04-May-17 to 10-May-17]																																															
SCUM PUMP STATION		22	22	30-May-17	28-Jun-17	[Summary bar: 30-May-17 to 28-Jun-17]																																															
2630	EXCAVATE/SET WETWEL	3	3	30-May-17	01-Jun-17	[Gantt bar: 30-May-17 to 01-Jun-17]																																															
2640	EXCAVATE/SET VALVE VA	2	2	02-Jun-17	05-Jun-17	[Gantt bar: 02-Jun-17 to 05-Jun-17]																																															
2650	SET PUMPS & PIPING	5	5	13-Jun-17	19-Jun-17	[Gantt bar: 13-Jun-17 to 19-Jun-17]																																															
2670	PAINT WETWELL	2	2	20-Jun-17	21-Jun-17	[Gantt bar: 20-Jun-17 to 21-Jun-17]																																															
2660	ELECTRICAL	5	5	22-Jun-17	28-Jun-17	[Gantt bar: 22-Jun-17 to 28-Jun-17]																																															
UV/POST AERATION TANK		318	20	18-Apr-16	05-Jul-17	[Summary bar: 18-Apr-16 to 05-Jul-17]																																															
2680	EXCAVATE	4	0	18-Apr-16	27-Apr-16 A	[Gantt bar: 18-Apr-16 to 27-Apr-16 A]																																															
2690	MUDMAT	2	0	25-Apr-16	27-Apr-16 A	[Gantt bar: 25-Apr-16 to 27-Apr-16 A]																																															

█ Actual Level of Effort
 █ Remaining Work
 █ Critical Remaining Work
 ◆ Milestone
 ▾ summary

