

# TIMELINE GRIGGS RAILROAD CROSSING RELOCATION PROJECT PLANNING CT81P/CT82P

12 Months

## 2015



ACTIVITY	START DATE	COMPLETION DATE
Final Design	07/01/2012	10/30/2012 Completed
Bidding Process	11/15/2012	12/15/2012 Completed on 10/15/2014
Construction		
Phase I Norfolk "Right of Way"	October 31, 2015	December 1, 2014 Two weeks after Norfolk Permit
Phase II Utilities	January 1, 2015	February 9, 2015
Phase III Final Paving & Road Work	April 1, 2015	September 11, 2015
Norfolk Project	August 24, 2015	November 13, 2015

