

State of Ohio
OHIO WATER DEVELOPMENT AUTHORITY
Quarterly Planning Report

This report should be filed quarterly: **January 1, April 1, July 1, and October 1** until the planning loan is paid off or is rolled into a construction loan. Please submit the reports to Ken J. Heigel, P.E., Chief Engineer, Ohio Water Development Authority, 480 South High Street, Columbus, Ohio 43215. Disbursements will not be processed without a current quarterly planning report on file. Each report should include the Council or Board meeting minutes for the quarter.

Date of Report	4-Feb-13	OWDA Loan Number	6251
-----------------------	----------	-------------------------	------

LOCAL GOVERNMENT			
Name	Village of Ashville		
Contact	Franklin Christman	Phone	740/983-7164
E-mail	fchristman@ashvilleohio.gov		

ENGINEERING FIRM			
Firm	URS		
Contact	Greg Otey	Phone	614/464-4500-5905
E-mail	greg.otey@urs.com		

PROJECT INFORMATION			
Project Name	New Wastewater Treatment Plant (WWTP) Planning & Design		
Project Description	A new VVWTP on a new site south of the Village of Ashville is proposed. This new WWTP would have an average daily flow capacity of 0.8 MGD and a maximum daily flow capacity of 3.2 MGD. The overall project would consist of a new pump station on the existing WWTP site and a force main to the new plant. The new WWTP liquid stream treatment process would consist of a head-works building (with screens and grit removal), an oxidation ditch, a splitter box, two final clarifiers, a return sludge pump,		
Total Project Cost	\$1,101,789	Date of Construction	May, 2014
% Planning Complete		% Design Complete	1%

FUNDING INFORMATION		
Agency Considered	Application Submitted (yes/no)	Funding Awarded (yes/no)

PERMIT INFORMATION			
Permit (list all that apply)	Scheduled Submittal Date	Actual Submittal Date	Approval Date

State of Ohio
OHIO WATER DEVELOPMENT AUTHORITY
Quarterly Planning Report

This report should be filed quarterly: **January 1, April 1, July 1, and October 1** until the planning loan is paid off or is rolled into a construction loan. Please submit the reports to Ken J. Heigel, P.E., Chief Engineer, Ohio Water Development Authority, 480 South High Street, Columbus, Ohio 43215. Disbursements will not be processed without a current quarterly planning report on file. Each report should include the Council or Board meeting minutes for the quarter.

Date of Report	29-Mar-13	OWDA Loan Number	6251
-----------------------	-----------	-------------------------	------

LOCAL GOVERNMENT			
Name	Village of Ashville		
Contact	Franklin Christman	Phone	740/983-7164
E-mail	fchristman@ashvilleohio.gov		

ENGINEERING FIRM			
Firm	URS		
Contact	Greg Otey	Phone	614/464-4500-5905
E-mail	greg.otey@urs.com		

PROJECT INFORMATION			
Project Name	New Wastewater Treatment Plant (WWTP) Planning & Design		
Project Description	A new WWTP on a new site south of the Village of Ashville is proposed. This new WWTP would have an average daily flow capacity of 0.8 MGD and a maximum daily flow capacity of 3.2 MGD. The overall project would consist of a new pump station on the existing WWTP site and a force main to the new plant. The new WWTP liquid stream treatment process would consist of a head-works building (with screens and grit removal), an oxidation ditch, a splitter box, two final clarifiers, a return sludge pump station and an ultraviolet disinfection tank. An administration building with a laboratory would also be provided. The new WWTP sludge treatment process would consist of aerobic digesters and a building with a sludge press and sludge cake storage area.		
Total Project Cost	\$1,101,789	Date of Construction	May, 2014
% Planning Complete		% Design Complete	1%

FUNDING INFORMATION		
Agency Considered	Application Submitted (yes/no)	Funding Awarded (yes/no)

PERMIT INFORMATION			
Permit (list all that apply)	Scheduled Submittal Date	Actual Submittal Date	Approval Date

State of Ohio
OHIO WATER DEVELOPMENT AUTHORITY
Quarterly Planning Report

This report should be filed quarterly: **January 1, April 1, July 1, and October 1** until the planning loan is paid off or is rolled into a construction loan. Please submit the reports to Ken J. Heigel, P.E., Chief Engineer, Ohio Water Development Authority, 480 South High Street, Columbus, Ohio 43215. Disbursements will not be processed without a current quarterly planning report on file. Each report should include the Council or Board meeting minutes for the quarter.

Date of Report	13-Aug-13	OWDA Loan Number	6251
-----------------------	-----------	-------------------------	------

LOCAL GOVERNMENT			
Name	Village of Ashville		
Contact	Franklin Christman	Phone	740/983-7132
E-mail	fchristman@ashvilleohio.gov		

ENGINEERING FIRM			
Firm	URS		
Contact	Greg Otey	Phone	614/464-4500-5905
E-mail	greg.otey@urs.com		

PROJECT INFORMATION			
Project Name	New Wastewater Treatment Plant (WWTP) Planning & Design		
Project Description	A new WWTP on a new site south of the Village of Ashville is proposed. This new WWTP would have an average daily flow capacity of 0.8 MGD and a maximum daily flow capacity of 3.2 MGD. The overall project would consist of a new pump station on the existing WWTP site and a force main to the new plant. The new WWTP liquid stream treatment process would consist of a head-works building (with screens and grit removal), an oxidation ditch, a splitter box, two final clarifiers, a return sludge pump station and an ultraviolet disinfection tank. An administration building with a laboratory would also be provided. The new WWTP sludge treatment process would consist of aerobic digesters and a building with a sludge press and sludge cake storage area.		
Total Project Cost	\$1,101,789	Date of Construction	May, 2014
% Planning Complete		% Design Complete	1%

FUNDING INFORMATION		
Agency Considered	Application Submitted (yes/no)	Funding Awarded (yes/no)

PERMIT INFORMATION			
Permit (list all that apply)	Scheduled Submittal Date	Actual Submittal Date	Approval Date

State of Ohio
OHIO WATER DEVELOPMENT AUTHORITY
Quarterly Planning Report

This report should be filed quarterly: **January 1, April 1, July 1, and October 1** until the planning loan is paid off or is rolled into a construction loan. Please submit the reports to Ken J. Heigel, P.E., Chief Engineer, Ohio Water Development Authority, 480 South High Street, Columbus, Ohio 43215. Disbursements will not be processed without a current quarterly planning report on file. Each report should include the Council or Board meeting minutes for the quarter.

Date of Report	1-Oct-13	OWDA Loan Number	6251
-----------------------	----------	-------------------------	------

LOCAL GOVERNMENT			
Name	Village of Ashville		
Contact	Franklin Christman	Phone	740/983-7132
E-mail	fchristman@ashvilleohio.gov		

ENGINEERING FIRM			
Firm	URS		
Contact	Greg Otey	Phone	614/464-4500-5905
E-mail	greg.otey@urs.com		

PROJECT INFORMATION			
Project Name	New Wastewater Treatment Plant (WWTP) Planning & Design		
Project Description	A new VVWTP on a new site south of the Village of Ashville is proposed. This new WWTP would have an average daily flow capacity of 0.8 MGD and a maximum daily flow capacity of 3.2 MGD. The overall project would consist of a new pump station on the existing WWTP site and a force main to the new plant. The new WWTP liquid stream treatment process would consist of a head-works building (with screens and grit removal), an oxidation ditch, a splitter box, two final clarifiers, a return sludge pump station and an ultraviolet disinfection tank. An administration building with a laboratory would also be provided. The new WWTP sludge treatment process would consist of aerobic digesters and a building with a sludge press and sludge cake storage area.		
Total Project Cost	\$1,101,789	Date of Construction	May, 2014
% Planning Complete		% Design Complete	1%

FUNDING INFORMATION		
Agency Considered	Application Submitted	Funding Awarded (yes/no)

PERMIT INFORMATION				
Permit (list all that apply)	Scheduled Submittal Date	Actual Submittal Date	Approval	Date