

State of Ohio
OHIO WATER DEVELOPMENT AUTHORITY
 Quarterly Planning Report

This report should be filed quarterly: **January 1, April 1, July 1, and October 1** until the planning loan is paid off or is rolled into a construction loan. Please submit the reports to Ken J.

Date of Report	1-Jan-15	OWDA Loan Number	6251
-----------------------	----------	-------------------------	------

LOCAL GOVERNMENT			
Name	Village of Ashville		
Contact	Franklin Christman	Phone	740/983-7132
E-mail	fchristman@ashvilleohio.gov		

ENGINEERING FIRM			
Firm	URS		
Contact	Greg Otey	Phone	614/464-4500-5905
E-mail	greg.otey@urs.com		

PROJECT INFORMATION			
Project Name	New Wastewater Treatment Plant (WWTP) Planning & Design		
Project Description	A new WWTP on a new site south of the Village of Ashville is proposed. This new WWTP would have an average daily flow capacity of 0.8 MGD and a maximum daily flow capacity of 3.2 MGD. The overall project would consist of a new pump station on the existing WWTP site and a force main to the new plant. The new WWTP liquid stream treatment process would consist of a head-works building (with screens and grit removal), an oxidation ditch, a splitter box, two final clarifiers, a return sludge pump station and an ultraviolet disinfection tank. An administration building with a laboratory would also be provided. The new WWTP sludge treatment process would consist of aerobic digesters and a building with a sludge press and sludge cake storage area.		
	Total Project Cost	\$1,101,789	Date of Construction
			June 2015
	% Planning Complete		% Design Complete
			65%

FUNDING INFORMATION		
Agency Considered	Application Submitted	Funding Awarded (yes/no)

PERMIT INFORMATION				
Permit (list all that apply)	Scheduled Submittal Date	Actual Submittal Date	Approval	Date

State of Ohio
OHIO WATER DEVELOPMENT AUTHORITY
Quarterly Planning Report

This report should be filed quarterly: **January 1, April 1, July 1, and October 1** until the planning loan is paid off or is rolled into a construction loan. Please submit the reports to Ken J. Heigel, P.E., Chief Engineer, Ohio Water Development Authority, 480 South High Street, Columbus, Ohio 43215. Disbursements will not be processed without a current quarterly planning report on file. Each report should include the Council or Board meeting minutes for the quarter.

Date of Report	April 1, 2015	OWDA Loan Number	6251
-----------------------	---------------	-------------------------	------

LOCAL GOVERNMENT

Name	Village of Ashville		
Contact	Franklin Christman	Phone	(740) 983-7164
E-mail	fchristman@ashvilleohio.gov		

ENGINEERING FIRM

Firm	URS Corporation		
Contact	Jeffrey R. Kerr, P.E.	Phone	(614) 600-5868
E-mail	Jeff.Kerr@aecom.com		

PROJECT INFORMATION

Project Name	New Water Resource Recover Facility (WRRF) Planning & Design		
Project Description	A new WRRF on a new site in the Village of Ashville is proposed. This new WRRF would have an average daily flow capacity of 0.8 MGD and a maximum daily flow capacity of 3.2 MGD. The overall project would consist of a new pump station on the existing WRRF site and a force main to the new plant. The new WWTP liquid stream treatment process would consist of a headworks building (with screens and grit removal), an oxidation ditch, a splitter box, two final clarifiers, a return sludge pumping.		
Total Project Cost	\$13,044,100	Date of Construction	October 2015
% Planning Complete	100%	% Design Complete	95%

FUNDING INFORMATION

Agency Considered	Application Submitted (yes/no)	Funding Awarded (yes/no)
Ohio Public Works Commission	Yes	No
Ohio EPA	Yes	Pending

PERMIT INFORMATION

Permit (list all that apply)	Scheduled Submittal Date	Actual Submittal Date	Approval Date
Ohio EPA Permit to Install	January 30, 2015	March 18, 2015	
State of Ohio Building Permits	June 2015		