



Ohio Public Works Commission
Infrastructure Programs
Request To Proceed

LTIP
SCIP
Emergency
Small Government

Subdivision

Name: Village of Ashville OPWC Project # C T72N
Project Name: Intersection Improvement, SR 752 & Long Street C T73N
Contact: Franklin Christman Date: 10/17/2014
Email: fchristman@ashvilleohio.gov Phone: (740) 983-7132

1. Flood Damage Reduction Standards *(for projects involving construction or enhancements only)*

A Local Floodplain Permit or approval from ODNR must be issued for this project if it is in a 100 year floodplain

Is this project located within a 100 year floodplain? ☐ Yes ☒ No - *Proceed to Section 2*

Does this applicant participate in the National Flood Insurance Program? ☐ Yes ☐ No

☐ If Yes, attach a copy of your local floodplain permit.

☐ If No, attach a letter from the ODNR stating the requirements of the National Flood Insurance Program have been met.

2. Water Supply Project - Attachment Checklist

☐ OEPA Plan Approval Letter

3. Request for Change (include attachments)

☒ Project Schedule

☒ Local Officials

4. Vendor Designation ☐ Contractor ☐ Supplier ☐ Consultant ☐ Check if MBE

Name: _____ Federal Tax ID: _____

Address: _____

City: _____ State: _____ Zip: _____

Contact: _____ Phone: _____

Scope of Work: _____ Contract Amount: _____

If Construction, Start Date: _____ Estimated Completion Date: _____

5. Local Authorization

Authorized Signature: _____ Date: _____

→ Return form and attachments to OPWC by
one of the following methods:
(original not required)

Mail Ohio Public Works Commission, 65 E. State Street, Suite 312, Columbus, Ohio 43215
Email The appropriate Program Representative
FAX 614 466-4664

For OPWC Use Only

Notice to Proceed

☐ Approved
☐ Disapproved

Request for Change

☐ Approved
☐ Disapproved

Notes: _____

Authorized Signature: _____

Date: October 27, 2014

2) PROJECT SCHEDULE from a May 28, 2013 Request to proceed:

Attachment for "Request to Proceed" Form

EXISTING PROJECT SCHEDULE:

- A. The Project, for which the provision of financial assistance is the subject of this Agreement, shall be pursued and completed in accordance with the following schedule:

<u>ACTIVITY</u>	<u>START DATE</u>	<u>COMPLETION DATE</u>
a) Final Design	07/01/2010	12/10/2012
b) Construction Bidding Process	12/17/2012	02/18/2013
C) Project Construction	02/25/2013	05/31/2013

REQUEST TO AMENDED PROJECT SCHEDULE:

- A. The Project, for which the provision of financial assistance is the subject of this Agreement, shall be pursued and completed in accordance with the following schedule:

<u>ACTIVITY</u>	<u>START DATE</u>	<u>COMPLETION DATE</u>
a) Final Design	07/01/2010	12/10/2012 Done
Final Design - Redesign due to inability to obtain easements (obtain signed plans and right-of-way permit from ODOT) *	05/23/2013	09/03/2013
b) Construction Bidding Process **	8/02/2013	09/20/2013
c) Project Construction ***	09/30/2013	12/31/2013 (04/30/14 - If unable to complete paving work by 11/28/13)

* Note: The Final Design process involves the parallel processes of; 1) redesigning the project and obtaining the ODOT permit, 2) the eminent domain process, and 3) utility relocation work

<u>Design / Right-of-Way Permit Process</u>	<u>Eminent Domain Process</u>	<u>Utility Relocation Process</u>
5/22/13 - Authorized by Village to Redesign Project	5/22/13 - Begin - Send out 30 day letters	5/28/13 - Ashville to contact Utility Companies to arrange meeting
6/21/13 - Submit to ODOT for Review	6/21/13 - End 30 day wait period	6/07/13 - Meet with utility companies by this date
7/22/13 - Review Comments back	6/25/13 - File Eminent Domain Cases	6/14/13 - Utility companies need to provide relocation schedule
8/02/13 - Resubmit Plans for Signature and Permit	9-20-13 - Must be clear to construct	9-20-13 - Must be clear to construct
9/03/13 - ODOT Approval and obtain right-of-way permit		

** Note: We assume that we will bid the project while we are waiting for the final ODOT approvals and have provided the following breakdown of the Construction Bidding Process.

8/02/13 - Advertise Project
8/30/13 - Bid Opening
9/03/13 to 9/20/13 - Award Project

*** 9/30/13 - Contractor onsite starting construction work
 11/28/13 - Contractor needs to have paving work complete (This will be very difficult to accomplish based on the scope of work.)
 12/31/13 - Contractor completes project except for weather-dependent items (asphalt paving and seeding and mulching) - (This is Best Case Scenario)
 12/31/13 to 3/31/14 - Contractor completes any items that are not weather-dependent that were not completed by 12/31/13. (No work will be allowed that severely disrupts traffic due to safety concerns related to winter work.)
 4/01/14 to 04/30/14 - Contractor completes paving and final landscaping/cleanup items.
 4/30/14- Project Complete.

(Note: With this schedule the majority of the work will be completed by 12/31/2013 and most OPWC funds will be used in 2013.)

2) PROJECT SCHEDULE:

The Project, for which the provision of financial assistance is the subject of this Agreement, shall be pursued and completed in accordance with the following schedule:

<u>ACTIVITY</u>	<u>START DATE</u>	<u>COMPLETION DATE</u>
Final Design	07/01/2010 05/23/2013	12/10/2012 Completed 09/03/2013 Completed
Bidding Process	08/02/2013	09/20/2013 Completed
Construction	03/01/2015 *	06/30/2015

* Letter of Commitment from Frontier to complete Utility Line Burial by March 31, 2015.



Network Engineering
241 S. Nelson Ave.
Wilmington, OH 45177
www.Frontier.com
Project # 2357335

10/22/14

Subject: Letter of Commitment for Ashville's State Route 752 & Long Street Project, CT72N/CT73N

Dear Mr. Christman:

Per your request, Frontier is providing a "Letter of Commitment" for Ashville's State Route 752 & Long Street Project that our utility work will be completed by the end of March (1st Quarter). Our understanding is that the Village of Ashville will still be able to maintain the \$500,000 Grant and the \$325,108 Loan. Please contact Ryan Shasteen from Decker Construction to arrange roadway construction to begin April 1, 2015(2nd Quarter).

Our commitment will be that Decker Construction will not be hindered from the work they need to do. We understand that this has been the Village of Ashville's priority one project to create a safer intersection now and into the future.. You can advise the Ohio Public Works Commission of our plan.

Sincerely,

A handwritten signature in cursive script that reads "Rob Latham".

Rob Latham
OSP Engineering Manager
Frontier Communications
rob.latham@ftr.com
937-382-2222

TIMELINE For Intersection Improvement Project CT72N/CT73N

6 Months

2015

January	February	March	April	May	June
South Cental, Frontier, Time-warner Line Relocation End of March					
			Decker Construction Intersection End of June		

Pomeroy & Shaffer Pomeroy
Associates Ltd.
Civil Engineering & Surveying Since 1961

World's Oldest
Traffic Light

Columbia Gas
of Ohio
A Nelbrenner Company

frontier
Highway & Site Work Division

DECKER
CONSTRUCTION CO.

**OHIO
PUBLIC WORKS
FOR YOU**
www.pwc.state.oh.us

Ashville, Ohio
www.ashvilleohio.gov

**St. Rt. 752 & Long St.
Improvement Project**

Village of Ashville

PIC-752/Long Street
Improvementsw OPWC Project
CT72N/CT73N

For more information go to
www.ashvilleohio.gov



Ohio Public Works Commission
Infrastructure Programs
Request To Proceed

LTIP
SCIP
Emergency
Small Government

Subdivision

Name: _____ OPWC Project # C _____
Project Name: _____ C _____
Contact: _____ Date: _____
Email: _____ Phone: _____

1. Flood Damage Reduction Standards *(for projects involving construction or enhancements only)*

A Local Floodplain Permit or approval from ODNR must be issued for this project if it is in a 100 year floodplain

Is this project located within a 100 year floodplain? Yes No - *Proceed to Section 2*

Does this applicant participate in the National Flood Insurance Program? Yes No

If Yes, attach a copy of your local floodplain permit.

If No, attach a letter from the ODNR stating the requirements of the National Flood Insurance Program have been met.

2. Water Supply Project - Attachment Checklist

OEPA Plan Approval Letter

3. Request for Change (include attachments)

Project Schedule

Local Officials

4. Vendor Designation

Contractor

Supplier

Consultant

Check if MBE

Name: _____ Federal Tax ID: _____

Address: _____

City: _____ State: _____ Zip: _____

Contact: _____ Phone: _____

Scope of Work: _____ Contract Amount: _____

If Construction, Start Date: _____ Estimated Completion Date: _____

5. Local Authorization

Authorized Signature: _____ Date: _____

→ Return form and attachments to OPWC by
one of the following methods:
(original not required)

Mail Ohio Public Works Commission, 65 E. State Street, Suite 312, Columbus, Ohio 43215

Email The appropriate Program Representative

FAX 614 466-4664

For OPWC Use Only

Notice to Proceed

Request for Change

Notes: _____

☐ Approved

☐ Approved

☐ Disapproved

☐ Disapproved

Authorized Signature: _____ Date: October 27, 2014